PART-II ANNEXURES

Registered Acknowledgement Due

Date: 30/01/2023

Letter For Time Extension For LoA No:01342370054450

No. NCR/ALD/S&T/2022/0043/CD-0002

CYRUS ELECTRONICS PRIVATE LIMITED-LUCKNOW

Cyrus House, B44/69 Sector-Q, Aliganj

Sub: (i) OFC based networking for centralised monitoring of vital safety assets as EI system, Data Logger, MSDAC etc for improving and upgrading in KAA-GZB. [Sr.DSTE/ ALJN]

- (ii) Acceptance letter No. 2
- (iii) Understanding/Agreement no.NCR/ALD/S&T/2022/0043

Ref: to 2

Dear Sir,

- 1. The stipulated/extended date for completion of the work mentioned above is 14/11/2022. From the progress made so far and the present rate of progress, it is unlikely that the work will be completed by the above date.
- 2. Expecting, that you may be able to complete the work if some more time is given, the competent authority, although not bound to do so, hereby extends the time for completion from 14/11/2022 to 23/03/2023 on following terms and conditions -

Extension granted with following details:

Extended Upto:23/03/2023

Under Relevant Clause(s) in GCC:

17 (A) (ii) - Extension for Delay not due to Railway or Contractor

With PVC: No

- 3. Please intimate within a week of the receipt of this letter your acceptance of the extension of the conditions stated above.
- 4. Please note that in the event of your declining to accept the extension on the above said condition or in the event of your failure after accepting or acting upto this extension to complete the work by 23/03/2023, further action will be taken in terms of Clause 62 of the Standard General Condition of Contract.

Yours Faithfully SR. DSTE/COORDINATION/ALLAHABAD For and on behalf of the President of India